

DAIKIN

DAIKIN AIRCONDITIONING INDIA PVT. LTD.

Authorised Service Center

AEON AIRCONDITIONING SOLUTIONS

AEON HOUSE, SHOP NO. 6/7, BEHIND N CUBE CHINA TOWN

DR. AMBEDKAR ROAD, THANE W 400601 MAHARASHTRA. PHONE :- 02225370101 / 7900097007



PROJECT :- leave space J.M road Shivajinagar											
Measurement Sheet											
Sr. No.	Location	AC Type	Tonnage	Indoor Unit Details		Outdoor Unit Details		Copper In Rmt	Cable In Rmt	Drain In Rmt	ODU Stand
				Model No.	Sr. No.	Model No.	Sr. No.				
1	ward	cassett	3			R2VFQ100AV1C	000155				
2	robe	AC	TR								
3	room										
4	leaving										
5	Area.										
6											
7											
8											
EXTRA ACTIVITY CARRIED OUT											
CIVIL WORK		Stabilizer		TIMER	CASING CAPPING	CABLE TRAY	GAS CHARGING	DISMENTALING		RE-INSTALLATION	
		3KVA	4KVA					5KVA	Hi Wall		
							✓				
OTHERS											
For Customer Details : leave space						Vendor Details : Aeon Air conditioning					
Sign : Dman 22/08/25						Signature :					
Name : Hash mane						Technician Name :		Najid shakil			
Date : 22/08/2025		Stamp :				Date :		22/08/2025			

we have check the * unit Found the issue is outdoor unit condensor coil leakage. outdoor unit condensor coil brazing & N2 testing flushing & gas charging done. Indoor unit Flow switch replaced now AC working cooling ok.

Harsh :- EC. Manager: Under observation

DAIKIN

DAIKIN AIRCONDITIONING INDIA PVT. LTD.

Authorised Service Center

AEON AIRCONDITIONING SOLUTIONS

AEON HOUSE, SHOP NO. 6/7, BEHIND N CUBE CHINA TOWN

DR. AMBEDKAR ROAD, THANE W 400601 MAHARASHTRA. PHONE :- 02225370101 / 7900097007



PROJECT :- leave space J.M. road Shivajinagar Pune.

Measurement Sheet

Sr. No.	Location	AC Type	Tonnage	Indoor Unit Details		Outdoor Unit Details		Copper In Rmt	Cable In Rmt	Drain In Rmt	ODU Stand
				Model No.	Sr. No.	Model No.	Sr. No.				
1	Meeting	Cashe	2	FCVFQ71AV16	0004738	R2VFQ71AV	0004731				
2	Room.	He	TR			16					
3											
4											
5											
6											
7											
8											

EXTRA ACTIVITY CARRIED OUT

CIVIL WORK	Stabilizer			TIMER	CASING CAPPING	CABLE TRAY	GAS CHARGING	DISMENTALING		RE-INSTALLATION
	3KVA	4KVA	5KVA					Hi Wall	Cassette	
							✓			

OTHERS

For Customer Details :		Vendor Details :	
Sign :	<u>leave space</u>	Signature :	<u>Aeon Airconditioning</u>
Name :	<u>Harsh name</u>	Technician Name :	<u>Vijay Shinde</u>
Date :	<u>22/08/2025</u>	Date :	<u>22/08/2025</u>

outdoor unit compressor replaced with N2 testing Flushing, vacuuming & gas charging done. indoor unit & outdoor unit PCB card repair & fixing done now AC working & cooling ok.

Harsh-EC Manager : Under observation