

PO No.: ICFL/ADMIN/2025-26/O/PO/314

Date: 18/06/2025

M/S. AEON AIRCONDITIONING SOLUTIONS

Office No. 108 & 109, Devashree Garden Commercial
Complex, R.W. Sawant Marg, Above Sheetal Dairy,
Rutu Park, Thane - 4000601, Maharashtra, India

Email Id: projects.ka@aeonacsolutions.com / support@aeonacsolutions.com

Contact No.: +91-9322334106 / 9137940454

Sub: Purchase Order for Installation Charges for 03 nos. of 1.8 TR 5 Star Inverter Hi Wall Split AC for Sibsagar Branch, Assam, India.

Dear Sir,

With reference to your quotation for Installation Charges for 03 nos. of 2.0 TR 5 Star Inverter Hi Wall Split AC for Sibsagar Branch, Assam, India.

We are pleased to place our order as follows:

Sr No.	Particulars	Unit	Qty	Basic Cost	Amount
1	Installation, testing and commissioning of AC's (Ductable/ Cassette/ Hi Wall) including Pressure Testing and Vacuuming and refrigerant charging. Temporary Scaffold or staging required to support work crew shall be included in the cost				
a	Standard Installation, Pressure Testing, Vacuumizing, Testing & Commissioning of Hi Wall Unit 1.8 TR	No.	3	1650	4950
2	Supplying and installation of inter connecting Soft copper piping between indoor & outdoor units as per manufacturer specifications duly insulated with closed cell nitrile foam tabular insulation of 19mm thickness. All piping inside the room shall be properly supported with hanger in GI powder coated cable tray and exposed piping shall be properly supported in G.I. cable tray with top cover. All the exposed tube Insulation shall be covered with fibre glass cloth with acrylic compound. Price shall be inclusive of control and power cabling with earthing.				
a	Refrigeration Piping for Hi Wall Unit Machines	RMT	75	850	63750
3	Supplying & laying of following Main incoming cable and earth, 1100-volt grade XLPE insulated PVC sheathed Copper conductor armoured cables as per specification in existing trenches, pipes, cable trays, ducts, over bed of sand, clamped to wall with suitable clamps including, saddles fixing bolts, connecting testing and commissioning complete in all respect as required as per site conditions. (BIS Marked only)				

a	Interconnecting Cable wire Indoor & Outdoor Unit Electrical cable 4C/2.5sqmm	RMT	150	140	21000
4	Supplying and installation of UPVC pipe (heavy duty) with 13 mm thick nitrile rubber insulation with protective coating as per the approved shop drawings and specifications. All the exposed tube Insulation shall be covered with fibre glass cloth with acrylic compound.				0
a	Drain Pipe - 25 mm	RMT	45	120	5400
5	Gas top-up				0
a	Gas top-up in 03 nos. of 1.8 TR Hi Wall Unit Machines	NO	3	1500	4500
Total Basic Cost - Installation of Hi Wall Split AC					99,600
Addln. GST (CGST @9% and SGST @9%)		18%			17,728
Grand Total					1,17,528

Office Address:

Indostar Capital Finance Ltd., Balaji Complex, 2nd Floor, G.N.G Road,
Near Lahoty Petrol Pump, Sibsagar, Pin Code – 785640, Assam, India.

Branch SPOC - Mr. Nityananda Borah, BBH - Sibsagar Branch: +91- 9101345535

Terms and Conditions

Price	The rates mentioned are inclusive of GST as per quotation.
Work Completion	07 days after delivery of materials at site.
Payment	100% Payment after work completion & submission of the original tax invoice with installation report acknowledged by Indostar branch SPOC.
Statutory Deduction Term	TDS, TCS and any other statutory deduction as per the relevant acts in force will be deducted.

Kindly let us know the actual date of delivery in advance so that we can make necessary arrangements.

Thanking you,
Yours faithfully,

For Indostar Capital Finance Limited

Mr. Deepak Deshmukh
Authorised Signatory

IndoStar Capital Finance Limited

Registered Office : Silver Utopia, Third Floor, Unit No 301-A, Opposite P & G Plaza, Cardinal Gracious Road,
Chakala, Andheri (E), Mumbai – 400099. | T +91 22 4315 7000 | contact@indostarcapital.com | www.indostarcapital.com
CIN : L65100MH2009PLC268160