DAIKIN

DAIKIN AIRCONDITIONING INDIA PVT. LTD.

Authorised Sales & Service Dealer

ECOVISTA MEP SOLUTION PRIVATE LIMITED

SHOP NO. 6, BEHIND N CUBE CHINA TOWN

)EDKAR ROAD, THANE W 400601 MAHARASHTRA. PHONE :- 02225370101 / 9322334106

ECOVISTA

PROJECT :- Cosmos Bank - Shop No.6 and 7, Keval Tower, B J Patel Road, Malad West, Mumbai 400064

Measurement Sheet For Airconditioners

Sr. No.	Description	Unit	QTY.
A	**Standard Installation Charges of VRV Outdoor units**		
1	Installation of VRV 8 HP Outdoor units	Nos	1
B	**Standard Installation Charges of VRV Indoor units**		
1	Installation of VRV Cassette Indoor units 1.6TR	Nos	3
2	Installation of VRV Cassette Indoor units 1.08TR	Nos	2
3	Installation of Non-VRV High Wall units 1.0 TR	Nos	1
C	**Installation IDU Refnet joints for units**	**Nos**	**4**
D	**Refrigerant Piping W/ Rubber Nitrile insulation**		
1	Outdoor to Refnet	RMT	7
2	Refnet to Machine 1 (Manager Cabin)	RMT	4.6
3	Refnet to Refnet	RMT	1.4
4	Refnet to Machine ATM	RMT	8.1
5	Refnet to Refnet	RMT	1.5
6	Refnet to Machine Cash counter	RMT	4.3
7	Refnet to Refnet	RMT	1.9
8	Refnet to Machine Office Staff	RMT	6.4
9	Refnet to Machine Pantry	RMT	4.3
		Total	**39.4**
10	NON VRV Copper pipe	RMT	18.0
E	**Control Cable wire**		
1	VRV - Control 2C Cable Wire	RMT	58.8
2	Non VRV - Control 4C Cable Wire	RMT	20
F	**Installation of Drain pipe**		
1	Drain pipe 32mm	RMT	38
2	Drain pipe 40mm	RMT	11
G	**Fabrication Double decker ODU Stand**	Kgs	65

Mr. Vinayak D. Borwankar
Manager
3755